



OFITE Viscometer Calibration Report

Oil Calibration Per API Recommended Practices; 13B-1 Annex I.5, 13B-2 Annex I.5, 10B-2 Annex B.3.6 and Specification 13A Section 5.2.6

Order Number:	295112
Serial # / Local I.D. #:	5249540000006
Calibration Date:	10/8/2025
*Recommended Due Date:	10/8/2026
Certificate Number:	524954000000645938
Part Number:	130-10
Model:	Model 800 Viscometer

Condition Found:	In Calibration
Condition Left:	Yes
Repairs Required:	No
As Found Required:	B1
Bob:	F1
Spring:	F1

OFI Testing Equipment, Inc. - 11302 Steeplecrest Dr - Houston, Texas - 77065 - Phone: 832.320.7300 - Web: www.ofite.com

TESTING CONDITION AND CALIBRATION FLUIDS INFORMATION							
Ambient Conditions	Lab / Room Temperature	°F	°C	Lab / Room Humidity		50.1 %	
		72.3 °F	22.4 °C				
Calibration Fluid Activation Date and LOT Number	100 cP	Activation Date	Calibration Fluid LOT Number	50 cP	Activation Date	Calibration Fluid LOT Number	
		10/4/2025	423912		10/4/2025	228501	
(Activation Date should not exceed 30 days of the calibration date)							

RPM CHECK	± 1 RPM for speeds <100 RPM			± 1 % of nominal speed of 100 RPM or Greater			
	3.0 RPM	6.0 RPM	100.0 RPM	200.0 RPM	300.0 RPM	600.0 RPM	
Speed Setting	3.0 RPM	6.0 RPM	100.0 RPM	200.0 RPM	300.0 RPM	600.0 RPM	
Actual	3.0 RPM	6.0 RPM	99.8 RPM	199.9 RPM	299.7 RPM	599.8 RPM	
Allowed Deviation	± 1.00 RPM	± 1.00 RPM	± 1.00 RPM	± 2.00 RPM	± 3.00 RPM	± 6.00 RPM	
Actual Deviation	0.0 RPM	0.0 RPM	0.2 RPM	0.1 RPM	0.3 RPM	0.2 RPM	
Pass / Fail	Pass	Pass	Pass	Pass	Pass	Pass	
Per API RP 10B-2 Annex B, Equipment Calibration Requirements							

AS LEFT MEASUREMENTS																					
Calibration Fluid Viscosity	Calibration Fluid LOT Number	Calibration Fluid Temperature	Calibrated Viscosity (CV)	600 RPM Reading	600 VIS: 600 Reading* 0.5050	Accepted Deviation	Actual Deviation** (600 VIS - CV)	300 RPM Reading	300 VIS: 300 Reading* 1.0000	Accepted Deviation	Actual Deviation (300 VIS - CV)	200 RPM Reading	200 VIS: 200 Reading / 0.6667	Accepted Deviation	Actual Deviation (200 VIS - CV)	100 RPM Reading	100 VIS: 100 Reading / 0.3333	Accepted Deviation	Actual Deviation (100 VIS - CV)	Pass/Fail	
100 cP	423912	23.1 °C	98.1	193.0	97.47	±1.50	-0.63	97.5	97.5	±1.50	-0.60	65.0	97.49	±1.50	-0.61	32.5	97.51	±1.50	-0.59	Pass	
50 cP	228501	23.2 °C	49.7	97.5	49.24	±1.50	-0.46	49.5	49.5	±1.50	-0.20	33.0	49.50	±1.50	-0.20	16.5	49.50	±1.50	-0.20	Pass	
** For viscometers not using a B1F1 configuration, the 600 rpm reading is shown, but is not used for determining a pass/fail.																				As Left Calibration Results	Pass

Factory Recommendations: Factory recalibration is recommended annually. Uncertainty: 0.5%
Calibration requirements are determined per customer's Quality Management System.

Per API RP 13B-1 and -2, viscometers used for testing drilling fluids should be verified with a traceable calibration fluid at least monthly.

Per API RP 10B-2, viscometers used for testing cements should be verified for accuracy with a traceable calibration fluid at least quarterly.

Magdy Beshay
Calibration Technician

10/8/2025
Date

Samantha Korenek
Reviewed By

10/9/2025
Date

CALIBRATION EQUIPMENT							
Fluid Thermometer	325	90080-09	192283357	C-52614	7/23/2025	7/23/2026	
	I.D. Number	Model Number	Serial Number	Certificate Number	Calibration Date	Calibration Due Date	
Tachometer	708	R7050	230832873	C-46743	2/6/2025	2/6/2026	
	I.D. Number	Model Number	Serial Number	Certificate Number	Calibration Date	Calibration Due Date	
Ambient Monitor / Thermometer	261	EA20	Z375174	C-47065	1/31/2025	1/31/2026	
	I.D. Number	Model Number	Serial Number	Certificate Number	Calibration Date	Calibration Due Date	

AS LEFT REPORT

List all repairs made to the unit under AS LEFT measurements.
