



OFI Testing Equipment, Inc.
 11302 Steeplecrest Drive Houston, TX 77065 USA
 Phone: 832-320-7300 · Fax: 713-880-9886 · Web: www.ofite.com

Viscometer Calibration Report

Oil Calibration Per API Recommended Practices; 13B-1 Annex I.5, 13B-2 Annex J.5, 10B-2 Annex B.3.6 and Specification 13A Section 5.2.6

Repairs Required? Yes

As Found Data Required by Customer? No

Part Number: 130-76

Model: Model 900 Viscometer

Serial Number: 05-433

S/O# or J/O# 22405

Bob B1

Spring F1

RPM Check	± 1 RPM for speeds <100 RPM		± 1 % of nominal speed of 100 RPM or Greater			
	3 RPM	6 RPM	100 RPM	200 RPM	300 RPM	600 RPM
Speed Setting (RPM):	3 RPM	6 RPM	100 RPM	200 RPM	300 RPM	600 RPM
Actual:	3.0 RPM	6.0 RPM	100.1 RPM	200.4 RPM	300.2 RPM	600.4 RPM
Allowed Deviation:	± 1.00 RPM	± 1.00 RPM	± 1.0 RPM	± 2.0 RPM	± 3.0 RPM	± 6.0 RPM
Actual Deviation:	0.0 RPM	0.0 RPM	0.1 RPM	0.4 RPM	0.2 RPM	0.4 RPM
Pass / Fail:	Pass	Pass	Pass	Pass	Pass	Pass

Per API RP 10B-2 Annex B, Equipment Calibration Requirements

AS LEFT MEASUREMENTS

Calibration Fluid Viscosity	Calibration Fluid Batch #	Temp	Calibrated Viscosity (CV)	600 RPM Reading	600 VIS: 600 Reading * 0.5050	Accepted Deviation	Actual Deviation**	300 RPM Reading	300 VIS: 300 Reading * 1.0000	Accepted Deviation	Actual Deviation	200 RPM Reading	200 VIS: 200 Reading / 0.6667	Accepted Deviation	Actual Deviation	100 RPM Reading	100 VIS: 100 Reading / 0.3333	Accepted Deviation	Actual Deviation (100 VIS - CV)	Pass/Fail
100 cP	423912	21.9	100.6	198.1	100.05	±1.50	-0.55	100.5	100.5	±1.50	-0.10	67.3	100.94	±1.50	0.34	33.8	101.41	±1.50	0.81	Pass
50 cP	228501	21.7	51.3	100.1	50.55	±1.50	-0.75	51.1	51.1	±1.50	-0.20	34.3	51.45	±1.50	0.15	17.3	51.91	±1.50	0.61	Pass

** For viscometers not using a B1F1 configuration, the 600 rpm reading is shown, but is not used for determining a pass/fail.

Calibration Result Pass

Technician: Magdy Beshay

Factory Recommendations*: Factory recalibration is recommended annually. Uncertainty: 0.5%

Reviewed By: Samantha Korenek

Calibration Date: 2/17/2025

Calibration requirements are determined per customer's Quality Management System.

Review Date: 2/18/2025

Calibration Due Date*: 2/17/2026

Per API RP 13B-1 and -2, viscometers used for testing drilling fluids should be verified with a traceable calibration fluid at least monthly.

Per API RP 10B-2, viscometers used for testing cements should be verified for accuracy with a traceable calibration fluid at least quarterly.

Calibration Fluid Activation Date: 100 cP 1/23/2025 50 cP 1/23/2025
 (Activation Date should not exceed 30 days of the calibration date)

List all repairs made prior to AS LEFT measurements.

Technician changed main bearings, bob shaft assembly, bob shaft bearings, retainer ring, control card, thermocouple, keypad, transducer wheel, transducer clamp, transducer cable, and drive belt. Cleaned and calibrated unit.

For internal use only.	
All master instruments and fluids are calibrated and/or certified to standards which are traceable to NIST. <input type="checkbox"/> Instrument Certificates of Calibration attached	
Fluid Thermometer: <u>709</u>	Model #: <u>1000-90080-01</u> Calibration Date: <u>1/9/2024</u> Calibration Due: <u>1/9/2026</u> Serial No: <u>240024945</u>
Tachometer: <u>678</u>	Model #: <u>R7050</u> Calibration Date: <u>7/22/2024</u> Calibration Due: <u>7/22/2025</u> Serial No: <u>220326760</u>
Ambient Monitor: <u>345</u>	Model #: <u>RH300</u> Calibration Date: <u>8/20/2024</u> Calibration Due: <u>8/20/2025</u> Serial No: <u>Z395285</u>
Ambient Conditions	
Room Temperature: <u>21.3</u>	Relative Humidity: <u>42.9</u>