



Temperature Controller Calibration Report

Work Order Number: SV#00000061 Calibration Date: 8/19/2026
Serial Number: 4590-1710-74564
Model Number: 4848 Calibration Due: 8/20/2025
I.D. Number: RD-DA-175 Manufacturer: PARR Reactor

Number of Temperature Setpoints: 4

Thermocouple Verification		°F or °C		°C		
Target Temp	Dry Block Reading	Controller 1	Controller 2	Allowed Deviation	Actual Deviation	Pass / Fail
37.80	37.30	36.00	36.00	2	1.80	Pass
93.30	93.30	92.00	92.00	2	1.30	Pass
148.90	148.90	149.00	149.00	2	0.10	Pass
204.40	204.40	203.00	203.00	2	1.40	Pass

Master Dry Block Information: 674

Model Number: ETC-400A 11 Calibration Due Date: 10/27/2026
Serial Number: 692360-02363

This report meets or exceeds the requirements outlined in API RP 10B-2 Recommended Practice for Testing Well Cements for calibration of laboratory devices, using certified master test equipment that is traceable to NIST.

Technician Tested: Jeffrey Vo

Date: 8/19/2026

Approved By: Samantha Korenek

Date: 8/27/2026