



## 150-80-1 220v Swell Meter Calibration Report

Order Number: 22656 Calibration Date: 5/12/2025  
 Serial Number: 5140140000001 Recommended Calibration Date: 5/12/2026

Thermocouple Calibration Check:				°F or °C	°F	
Dry Block	80.00	140.00	190.00	Accepted Deviation	Actual Deviation	Pass / Fail
Station 1	80.30	140.60	190.20	2.0	0.6	Pass
Station 2	80.40	140.40	190.20	2.0	0.4	Pass
Station 3	80.40	140.00	188.70	2.0	1.3	Pass
Station 4	80.50	140.50	190.50	2.0	0.5	Pass

Dry Block Calibration Information: 700

Model Number: ETC-400A Calibration Due Date: 3/21/2026  
 Serial Number: 704749-02572

Transducer Calibration Check					Block Set Calibration Information
Target Block Height	Station 1 Reading	Station 2 Reading	Station 3 Reading	Station 4 Reading	
0.200	0.203	0.202	0.201	0.199	315
0.400	0.402	0.401	0.402	0.398	
0.800	0.802	0.801	0.802	0.801	Serial Number: <u>E0631</u>
1.000	1.001	1.010	1.001	1.000	Calibration Due Date: <u>8/14/2026</u>
Accepted Deviation	± 0.010	± 0.010	± 0.010	± 0.010	
Actual Deviation	0.003	0.010	0.002	0.002	
Pass / Fail	Pass	Pass	Pass	Pass	

This report meets or exceeds the requirements outlined in API SP 13A Specification for Drilling-Fluid Materials for calibration of laboratory devices, using certified master test equipment that is traceable to NIST.

Technician Tested: Magdy Beshay Date: 5/12/2025

Approved By: Samantha Korenek Date: 5/13/2025