OFITE Viscometer Calibration Report

Oil Calibration Per API Recommended Practices; 13B-1 Annex I.5, 13B-2 Annex J.5, 10B-2 Annex B.3.6 and Specification 13A Section 5.2.6

Order Number:	D330	**Condition Found:**	In Calibration
Serial # / Local I.D. #:	40197	**Condition Left:**	In Calibration
Calibration Date:	6/16/2026	**Repairs Required:**	No
***Recommended Due Date:**	6/16/2027	**As Found Required:**	No
Certificate Number:	4019746189	**Bob:**	B1
Part Number:	130-60-99	**Spring:**	F1
Model:	6-Speed Viscometer, Reconditioned		

OFI Testing Equipment, Inc. - 11302 Steeplecrest Dr - Houston, Texas - 77065 - Phone: 832.320.7300 - Web: www.ofite.com

TESTING CONDITION AND CALIBRATION FLUIDS INFORMATION						
Ambient Conditions	**Lab / Room Temperature**	**°F**	**°C**	**Lab / Room Humidity**		50.2 %
		74.8 °F	23.8 °C			
Calibration Fluid Activation Date and LOT Number	**100 cP**	**Activation Date**	**Calibration Fluid LOT Number**	**50 cP**	**Activation Date**	**Calibration Fluid LOT Number**
		6/3/2026	508512		6/3/2026	503806
	(Activation Date should not exceed 30 days of the calibration date)					

RPM CHECK	± 1 RPM for speeds <100 RPM		± 1 % of nominal speed of 100 RPM or Greater			
Speed Setting	**3.0 RPM**	**6.0 RPM**	**100.0 RPM**	**200.0 RPM**	**300.0 RPM**	**600.0 RPM**
Actual	3.0 RPM	6.0 RPM	100.1 RPM	200.2 RPM	300.5 RPM	600.7 RPM
Allowed Deviation	± 1.00 RPM	± 1.00 RPM	± 1.00 RPM	± 2.00 RPM	± 3.00 RPM	± 6.00 RPM
Actual Deviation	0.0 RPM	0.0 RPM	0.1 RPM	0.2 RPM	0.5 RPM	0.7 RPM
Pass / Fail	Pass	Pass	Pass	Pass	Pass	Pass
Per API RP 10B-2 Annex B, Equipment Calibration Requirements						

AS LEFT MEASUREMENTS

Calibration Fluid Viscosity	Calibration Fluid LOT Number	Calibration Fluid Temperature	Calibrated Viscosity (CV)	600 RPM Reading	600 VIS: 600 Reading * 0.5050	Accepted Deviation	Actual Deviation ** (600 VIS - CV)	300 RPM Reading	300 VIS: 300 Reading * 1.0000	Accepted Deviation	Actual Deviation (300 VIS - CV)	200 RPM Reading	200 VIS: 200 Reading / 0.6667	Accepted Deviation	Actual Deviation (200 VIS - CV)	100 RPM Reading	100 VIS: 100 Reading / 0.3333	Accepted Deviation	Actual Deviation (100 VIS - CV)	Pass/Fail
100 cP	508512	23.9 °C	98.6	192.5	97.22	±1.50	-1.38	98.0	98	±1.50	-0.60	65.5	98.24	±1.50	-0.36	33.0	99.01	±1.50	0.41	Pass
50 cP	503806	24.0 °C	48.0	94.0	47.47	±1.50	-0.53	48.0	48	±1.50	0.00	32.0	48.00	±1.50	0.00	16.0	48.00	±1.50	0.00	Pass
																	As Left Calibration Results			Pass

** For viscometers not using a B1F1 configuration, the 600 rpm reading is shown, but is not used for determining a pass/fail.

Factory Recommendations*: Factory recalibration is recommended annually. Uncertainty: 0.5%

Calibration requirements are determined per customer's Quality Management System.

Per API RP 13B-1 and -2, viscometers used for testing drilling fluids should be verified with a traceable calibration fluid at least monthly.

Per API RP 10B-2, viscometers used for testing cements should be verified for accuracy with a traceable calibration fluid at least quarterly.

Elmer Pumphrey — Calibration Technician — 6/16/2026 — Date — *Elmer Pumphrey* — Technician Signature

Samantha Korenek — Reviewed By — 6/16/2026 — Date — *Samantha Korenek* — Reviewer Signature

CALIBRATION EQUIPMENT						
Fluid Thermometer	260	90080-09	192283369	C-58765	1/6/2026	1/6/2027
	I.D. Number	**Model Number**	**Serial Number**	**Certificate Number**	**Calibration Date**	**Calibration Due Date**
Tachometer	679	R7050	220326766	C-52613	7/23/2025	7/23/2026
	I.D. Number	**Model Number**	**Serial Number**	**Certificate Number**	**Calibration Date**	**Calibration Due Date**
Ambient Monitor / Thermometer	169	EA20	Z375173	C-64913	5/20/2026	5/20/2027
	I.D. Number	**Model Number**	**Serial Number**	**Certificate Number**	**Calibration Date**	**Calibration Due Date**

This report meets or exceeds the requirements outlined in API RP 13B-1 Recommended Practice for Field Testing Water-based Drilling Fluids and API RP 13B-2 Recommended Practice for Field Testing Oil-based Drilling Fluids for calibration of laboratory devices, using certified master test equipment that is traceable to NIST which is a signatory to the Mutual Recognition Arrangement (MRA) with the International Laboratory Accreditation Cooperation (ILAC).